

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY – Phase IX – Khammam District -Road work from PWD Road to Gandhinagaram Thanda and PWD Road to Basavapuram of Thallada Mandal, Khammam District” – Granting of Post-facto Extension of Agreement Time from 11.03.2012 to 15-06-2012 for a period of 97 days without penalty – Orders – Issued.

-----  
PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1142

Dated 27-06-2012.  
Read the following:-

From the ENC(PR), PMGSY, Lr.No.W9/DEE-II/PMGSY Ph –IX –LW85  
/2011, dated. 29.05.2012.

<<>>

**ORDER:**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter read above, Government after careful examination of the proposal, hereby grant Post-facto Extension of Agreement Time from 11.03-2012 to 15-6-2012 for a period of 97 days without penalty as the delay is not attributed to the Contractor, the delay is due to wet fields situated at both sides and due to Sakala Janula Samme in respect of the works “R/F PWD Road to Gandhinagaram Thanda and PWD Road to Basavapuram of Thallada Mandal in Khammam District” under PMGSY Phase IX Package No.AP08LW-85.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.  
The Superintending Engineer,(PR), Khammam District.  
Copy to:  
The PS to Min.(PR& RWS).  
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.